

COMPANY	Chevron USA Inc.
WELL NAME & NUMBER	GE White # 2
FIELD	
COUNTY	Rio Blanco
STATE	Colorado
DATE	09-14-90 ☐ NEW ☒ W.O.

	CASING	LINER	UPPER TUBING	LOWER TUBING
SIZE	7		2 7/8	2 7/8
WEIGHT			7.5	2.61
GRADE			-55	2500
THREAD			EUE	EUE
DEPTH			Cement Lined	Star F.G.

00065195

ITEM	DESCRIPTION	MAX. O.D. INCHES	MIN. I.D. INCHES	LENGTH FEET	DEPTH FEET
*	K.B.			10.00	
*	Compression (6,000)			-1.00	
1	2 7/8 PXP Cement Lined X Over	2.875	2.00	.33	9.00
2	188 Jnts. 2 7/8 Cement Lined Tubing	3.668	2.00	5699.74	9.33
3	2 7/8 BXP Cement Lined X-Over	3.668	2.00	.76	5709.07
4	47B4 Lok Set PA-400 I&E	6.078	2.401	4.00	5709.83
5	2 7/8 X 8 Ft Pup Jnt. PA-505 I&E	3.668	2.401	8.13	5713.83
6	Otis 1.875 X Nipple 2 7/8 B x 2 3/8 P	3.668	1.875	.97	5721.96
7	2 3/8 B X 2 7/8 P PA-400 I&E	3.063	1.901	.32	5722.93
8	9 Jnts. 2 7/8 Star F.G.	4.60	2.42	276.20	5723.25
9	Muleshoe Jnt. 2 7/8 Star F.G.	4.60	2.42	30.35	5999.45
					6029.80
	Tubing Landed W/ 6,000 # Compression				
	Tubing Tested 2500 PSI				
	Casing Tested 750 PSI				
	Open Hole @ 5780				

PREPARED FOR: Steve Kebert

PREPARED BY	OFFICE	PHONE
Gary L. Workman	Vernal, Utah	801-789-5918

BAKER PACKERS
A DIVISION OF BAKER OIL TOOLS, INC.
6023 NAVIGATION BOULEVARD HOUSTON, TEXAS 77011-1131
P.O. BOX 3048 HOUSTON, TEXAS 77253-3048
Telephone (713) 923-9351 Telex 76-2833